

# Pawnee Elementary School WEEKLY PROGRESS REPORT 05/27/2022



**Storm Sewer Install**



**Prep Water Detention Material**

## **This Week: 05/23/22—05/27/22**

- Begin Cutting East Side For Utilities
- Continue Storm Sewer Install
- Continue Foundation Excavation

## **Next Week: 05/31/22—06/03/22**

- Electrical Underground
- Slab Pour 1
- Begin Plumbing Underground for Slab Pour 2
- Begin Demo Of East Retaining Wall & Playground
- Continue Grading East Side For Utilities
- Continue Storm Sewer Install

## **Weather Days this week:**

- (4) Days



**Relocated Fencing for Grading & Utility Install**



**Prep for Spread Footings**



# Pawnee Elementary School WEEKLY PROGRESS REPORT 05/20/2022



**Plumbing Underground Sanitary**



**Continued Pouring Footings**

## **This Week: 05/16/22—05/20/22**

- South Storm Sewer Install
- Continued Pouring Footings
- Plumbing Underground
- Construct Precast Mock Up

## **Next Week: 05/23/22—05/27/22**

- Electrical Underground
- Prep For Slab Pour 1
- Demo East Retaining Wall & Play-ground
- Begin Cutting East Side For Utilities
- Continue Storm Sewer Install

## **Weather Days this week:**

- (2) Days



**Prep for Spread Footings**



**Precast Mock Up**



# Pawnee Elementary School WEEKLY PROGRESS REPORT 05/13/2022



**Footing Reinforcement Install**



**Foam Board Install**

## **This Week: 05/09/22—05/13/22**

- Deliver and Prep Storm Structures
- Continue To Prep & Pour Area B Footings
- Install Plumbing Underground
- Temp. Power Complete

## **Next Week: 05/16/22—05/20/22**

- Continue To Prep & Pour Area B Footings
- Install Storm Structures & Detention Basin
- Temp. Roads & Gravel Laydown Phase 2

## **Weather Days this week:**

- (0) Days



**Install Plumbing Underground**



**Pour Area B Footings**



# Pawnee Elementary School WEEKLY PROGRESS REPORT 05/06/2022



**Footing Reinforcement Delivery**



**Laydown Area**

## **This Week: 05/02/22—05/06/22**

- Complete Aggregate Piers
- Deliver and Prep Rebar
- Area B Footings Layout
- Temp. Roads & Gravel Laydown Phase 1

## **Next Week: 05/09/22—05/13/22**

- Deliver and Prep Storm Structures
- Continue Area B Footings
- Install Plumbing Underground
- Temp. Roads & Gravel Laydown Phase 2

## **Weather Days this week:**

- (2) Days



**Footing Layout**



**Completed Aggregate Piers**



# Pawnee Elementary School WEEKLY PROGRESS REPORT 04/29/2022



**Building Pad**



**Laydown Filter Fabric**

## **This Week: 04/25/22—04/29/22**

- Finish up Aggregate Piers
- Complete Rocking Building Pad
- Deliver and Prep Rebar
- Begin Area B Footings

## **Next Week: 05/02/22—05/06/22**

- Deliver and Prep Storm Structures
- Area B Footings
- Prep Laydown & Temp. Roads

## **Weather Days this week:**

- (2) Days



**Raising Grade At Laydown Area**



**Site Overview**



# Pawnee Elementary School WEEKLY PROGRESS REPORT 04/22/2022



**Aggregate Piers**



**Building Pad Prep**

## **This Week: 04/18/22—04/22/22**

- Continue Aggregate Piers
- Continue Rocking Building Pad

## **Next Week: 04/25/22—04/29/22**

- Deliver and Prep Rebar
- Deliver and Prep Storm Structures
- Complete Aggregate Piers
- Area B Footings

## **Weather Days this week:**

- (2) Days



**Installed Oxblue Camera**



**Site Overview**



## Additional Photos





# Pawnee Elementary School WEEKLY PROGRESS REPORT 04/15/2022



**Mobilized Trailer**



**Building Pad Prep**

## **This Week: 04/11/22—04/15/22**

- Import Material for Building Pad
- Connect Temp. Power
- Mobilize Trailer
- Begin Aggregate Piers
- Site Surveying

## **Next Week: 04/18/22—04/22/22**

- Continue Aggregate Piers
- Deliver and Prep Rebar
- Deliver and Prep Storm Structures

## **Weather Days this week:**

- (2) Days



**Imported Material For Building Pad**



**Site Overview**



# Pawnee Elementary School WEEKLY PROGRESS REPORT 04/08/2022



**Ground Breaking Ceremony**



**Building Pad Prep**

## **This Week: 04/04/22—04/08/22**

- Recompacted Building Pad
- Ground Breaking Ceremony
- Strip Topsoil

## **Next Week: 04/11/22—04/15/22**

- Import Material for Building Pad
- Connect Temp. Power
- Mobilize Trailer
- Aggregate Piers

## **Weather Days this week:**

- (2) Days



**Compaction of Building Pad**



**Site Overview**



# Pawnee Elementary School WEEKLY PROGRESS REPORT 03/25/2022



**Temp. Pickup Loop**



**Temp. Fencing and Signage**

## **This Week: 03/21/22—03/25/22**

- Temp. Pickup Loop and Striping Install
- Temp. Fence and Signage Install
- Continued Prep For New Building Pad/Site Grading

## **Next Week: 03/28/22—04/01/22**

- Continue Prep For New Building Pad/Site Grading
- Maintain Access Roads
- Mobilize Office Trailer
- Install/Connect Temp. Power
- Grade For Site Access Roads

## **Weather Days this week:**

- (3) Days



**Striping**



**Continue Prep For New Building Pad**



# Pawnee Elementary School WEEKLY PROGRESS REPORT 03/18/2022



**Project Fencing**



**Removed Existing Canopy**

## **This Week: 03/14/22—03/18/22**

- Project Fencing
- Cut-in & Pour Construction Entrance
- Remove Existing Canopy
- Relocate Playground Equipment
- Stripe Rerouted Pickup Lane/ Turnaround
- Prep For New Building Pad

## **Next Week: 03/21/22—03/25/22**

- Continue Prep For New Building Pad/Site Grading
- Mobilize Office Trailer
- Temp. Power
- Temp. Roads and Gravel Laydown
- Ground Breaking Ceremony

## **Weather Days this week:**

- (0) Days



**Erosion Control**



**Prep For New Building Pad**