

Rushton Elementary

Construction Report 03.03.23

This Week

February 27th – March 3rd

- Completed Demolition of the Existing Building.
- Completed the Sub-Grade for the West Parking Lot
- Continued Grading on West Side
- Began Establishing the Sub-Grade for the Building Pad



West Parking Lot

Next Week

March 6th – March 10th

- Begin Installing the Main Water Line on the East Side
- Continue Establishing the Building Pad
- Continue Site Demolition and Establishing Logistics Plan.



Building Pad Area

Rushton Elementary Construction Report 03.03.23



Demolition of Existing Building



Demolition of Existing Building

Rushton Elementary Renderings





