




This Week

August 27th – August 31st, 2018

- Sheetrock Corridors Area A and B 2nd Floor
- Install Window Frames Area A
- Install Windows Area A
- Exterior Stone and Brick Area A
- Hang Ceiling Grid Area A & B
- Setting Casework in Area A & B
- Carpet in Classroom Area B
- Install Restroom Accessories Area A & B
- Hang Lighting Fixtures in Area A & B
- Interior Painting Areas A & B
- Install Kitchen Equipment Area C
- Tectum Panels in Gym
- Polish Concrete Areas A & B – 1st Floor Corridor
- Base Coat Asphalt – East Parking Lot



Base Coat Asphalt East Drive and Parking Lot



Next Week

September 4th– Sept. 7th, 2018

- Sheetrock Corridor Area A
- Exterior Stone and Brick Area A
- Install Window Frames in Area A
- Install Windows in Area A
- Hang Ceiling Grid Area A
- Court Markings Gym Floor Area D
- Install Bleachers in Gym Area D
- Setting Casework in Area A
- Interior Painting- Areas A & B
- Install Carpet in Classrooms - Area A
- Install Playground Equipment
- Site work on West side



Exterior Stone & Brick, Window Frame & Window Installation on East Side of Area A



Classroom Area B – Casework, Carpet, Ceiling Grid



Tectum Panels in Gym Area D



Collaboration Spaces / Soffits on 2nd Floor Area A



Concrete Curbs and Rock for Soft Play Area and Rock for Hard Play Area