

# Westwood View Elementary School WEEKLY PROGRESS REPORT 09/15/21



**Area C - Slab-on-Grade Pour #2**

## **This Week: 09/13/21—09/17/21**

- CIP Retaining Wall Pour #1
- Slab-on-Grade Pour #2
- Gym Underground MEP
- Detention Basin Piping
- Detention Basin Backfill
- Underground Storm Sewer Piping
- Cafeteria Footing Excavation

## **Next Week: 09/20/21—09/24/21**

- CIP Retaining Wall Pour #2
- Cont. Storm Piping & Inlets
- Elevator Pit Footings & Slab
- Gym Underground Electrical
- Cont. Cafeteria Footings
- Cafeteria Stem Walls
- Cont. Underslab MEP throughout

## **Weather Days this week:**

- (0) Days



**CIP Retaining Wall Pour #1**



**Underground Storm Sewer Piping**



**Gymnasium Underground Plumbing**

# Westwood View Elementary School WEEKLY PROGRESS REPORT 09/08/21



**Classroom Wing - Retaining Wall Pours**



**Underground Detention Basin Excavation**

## **This Week: 09/07/21—09/10/21**

- Classroom Wing Grade Stem Walls
- CIP Retaining Wall Formwork
- Slab-on-Grade Pour #2 Prep
- Gym North Footing Excavation & Pour
- Gym Underground MEP
- Detention Basin Excavation
- Cafeteria Footing Excavation
- Cafeteria Underground MEP

## **Next Week: 09/13/21—09/17/21**

- Cont. Sitework @ Detention Basin
- Storm Inlets
- CIP Retaining Wall Pours
- Gym Underground Plumbing Piping
- Slab-on-Grade Pour #2
- Cont. Underslab MEP throughout
- Cont. Cafeteria Footings

## **Weather Days this week:**

- (2) Days



**Gym Footings & Precast Embed Plates**



**Cafeteria Footing Excavation**

# Westwood View Elementary School WEEKLY PROGRESS REPORT 09.01.21



**Classroom Wing - Slab-on-Grade Prep**



**Classroom Wing - Slab-on-Grade Pour #1**

## **This Week: 08/30/21—09/03/21**

- Classroom Wing Grade Stem Walls
- CIP Retaining Wall Formwork
- Classroom Wing Underslab Electrical
- Slab-on-Grade Prep and Pour #1
- Slab-on-Grade Pour #2 Base Rock
- Gym East & West Grade Beams
- Gym Underground MEP
- Detention Basin Excavation

## **Next Week: 09/07/21—09/20/21**

- Cont. Sitework @ Detention Basin
- Storm Inlets
- CIP Retaining Wall Pour
- Dust Control Watering
- Slab-on-Grade Pour #2
- Cont. Underslab MEP
- Cafeteria Column Pads & Footings

## **Weather Days this week:**

- (1) Day



**Gymnasium - Footing Reinforcement**



**Underground Detention Excavation**

# Westwood View Elementary School WEEKLY PROGRESS REPORT 08.27.21



**Classroom Wing CIP Wall Reinforcing**



**Classroom Wing Underslab Electrical**

## **This Week: 08/23/21—08/27/21**

- Classroom Wing Grade Beam Footings
- Dust Control Watering
- CIP Retaining Wall Forms
- Gym Foundation Concrete Pour
- CIP Retaining Wall Reinforcing
- Classroom Wing Underslab Electrical

## **Next Week: 08/30/21—09/03/21**

- Classroom Stem Wall Concrete Pour
- CIP Retaining Wall Pour
- Dust Control Watering
- Gym Concrete Footings
- Concrete Stem Walls
- Cafeteria Concrete Grade Beams
- Classroom Slab on Grade Prep & Pour

## **Weather Days this week:**

- (0) Days



**Gym Concrete Footing Pour**



**Classroom Wing Progress**

# Westwood View Elementary School WEEKLY PROGRESS REPORT 08.13.21



**Classroom Wing Underground Plumbing**

## **This Week: 08/09/21—08/13/21**

- Classroom Wing Grade Beam Footings
- Classroom Wing Underground MEP
- Dust Control Watering
- Gym Footing Excavation
- CIP Retaining Wall Footings

## **Next Week: 08/16/21—08/20/21**

- Classroom Grade Beam Footings
- Building CIP Retaining Wall Footings
- Classroom Wing Underground Plumbing
- Dust Control Watering
- Gym Concrete Footings
- Concrete Stem Walls

## **Weather Days this week:**

- (2) Days



**Classroom Wing CIP Retaining Wall Footings**



**Gym CIP Footing Excavation**



**Classroom Wing Progress**

# Westwood View Elementary School WEEKLY PROGRESS REPORT 08.06.21



**Classroom Wing Footings Progress**

## **This Week: 08/02/21—08/06/21**

- Temporary Access Roads
- Classroom Wing Grade Beam Footings
- Classroom Wing Underground MEP
- Dust Control Watering
- Gym Footing Excavation
- CIP Retaining Wall Footings

## **Next Week: 08/09/21—08/13/21**

- Classroom Grade Beam Footings
- Building CIP Retaining Wall Footings
- Classroom Wing Underground Plumbing
- Dust Control Watering
- Gym Footing Excavation
- CIP Retaining Wall Footings
- Concrete Stem Walls

## **Weather Days this week:**

- (0) Days



**Classroom Wing Grade Beams**



**CIP Retaining Wall Footings**



**Gym Concrete Footing Excavation**

# Westwood View Elementary School WEEKLY PROGRESS REPORT 07.23.21



**Area C Classroom Wing Footings**

**This Week: 07/19/21—07/23/21**

- Temporary Access Roads
- Temporary Lay Down Pads
- Classroom Wing Spread Footings
- Classroom Wing Grade Beam Footings
- Dust Control Watering

**Next Week: 07/26/21—07/30/21**

- Classroom Wing Spread Footings
- Classroom Wing Grade Beam Footings
- Classroom Wing Underground Plumbing
- Dust Control Watering

**Weather Days this week:**

- (0) Days



**Area C Classroom Wing Grade Beams**



**Temporary Gravel Lay Down Area**



**Dust Control Watering**

# Westwood View Elementary School WEEKLY PROGRESS REPORT 06.25.21



**Building Pad Installation**

**This Week: 06/21/21—06/25/21**

- Jobsite Office Delivered
- Site Grading
- Temporary Access Roads
- Building Pad

**Next Week: 06/28/21—07/02/21**

- Site Grading
- Building Pad
- Temp Access Roads & Laydown
- Jobsite Office Temporary Power
- Rammed Aggregate Pier Locates
- Rammed Aggregate Pier Mobilization

**Weather Days this week:**

- (2) Days



**Site Grading**



**Site Grading**



**Dust Control Watering**